

Lake Management Districts:	Primary Responsible Party:
1 Bone Lake	EOR
2 Little Comfort Lake	District staff
3 Forest Lake	Subconsultant
4 Comfort Lake	Contractor

Comfort Lake - Forest Lake Watershed District
 Phone: (651) 395-5850 Fax: (651) 395-5851 E-mail: michael.kinney@clflwd.org
 44 Lake Street South, Suite A Forest Lake, MN 55025
 Updated: March 16, 2023



EOR Project Tracking		Project Tasks	2023												2024	2025	Recent Activities	Upcoming Activities	Comments	
			Jan.	Feb.	Mar.	Apr.	May	Jun.	Jul.	Aug.	Sept.	Oct.	Nov.	Dec.						
3000 - Programs																				
3002	Permitting	As submitted																Pre-permit coordination/meetings. Multiple new permits waiting for new submittals (Mayorga Meadows, CSAH 33 Improvements, Katies Glen, Rolling Acres 61). Check in and coordination regarding TH8.	Ongoing permit reviews.	
3003	Monitoring & Data Assessment	Stream Monitoring																Drafting annual monitoring report.	Finalize and present annual report at April 13th Board meeting.	
3006	Tech Resource Sharing	3006C - H&H Model Update																Model Documentation and presentation to the Board	Project Complete.	
		3006F - Watershed Management Plan Update																Watershed Plan Update completed and approved.	Ongoing review and tracking of plan activities.	
3009	Grant Research & Preparation	Various																Assist with Climate Resilience Grant.	Coordinate with District staff on potential future grant opportunities.	
3010	O&M	Moody and Shields Lake aerators																None.	Provide assistance as requested by District Staff	
		250th Street Ditch Clean Out																None.	Spring walkthrough to verify flows and stability.	
		Bone/Shields Lake fish barriers																None.	Provide assistance as requested by District Staff	
		Shields Lake Reuse System																Reuse system winterized by FHGC	Reuse system start up support as necessary with FHGC.	
3011	AIS Management	Support District Staff as-needed															None.	Provide assistance as requested by District Staff.		
5-520-B	Natural Resource Inventory and Assessment	District-wide data collection															Meeting with District Staff to review products prepared to date and define mapping and documentation deliverables.	Deliver mapping products prepared to date. Balance of authorized scope is put on hold by District Staff until further notice.		

5000 - Projects																				
5220-A	Volume Control Planning PM: Greg Graske	Regional Treatment Location Identification																Coordinating with City and District Attorney regarding MOA for regional treatment for downtown redevelopment. Review of plans for first set of regional treatment projects and provide comments to City.	Continue to coordinate with City on finalized MOA and plans for projects.	
5220-B	Greenway Visioning PM: Kevin Biehn	Board Workshop																		
		Phase XXX																None.	Project on hold.	
		Phase XXX																		
1- 5222-F2	Bone Lake NE Wetland Restoration PM: Kyle Crawford Bone Lake Reduction: 15 lb/yr	Construction & site restoration															Final project closeout.	Vegetation buffer management support for Contractor (Spring)		
1- 5-221-B	Moody Capstone Projects PM: Kyle Crawford Moody Lake Reduction: 45lb/yr	Implement several BMP in the Direct Drainage area of Moody Lake															Finalized and presented feasibility report (3/9 Board meeting).	Additional fieldwork and finalize feasibility design/modeling.		
1- 3-004-E	Melanie Trail BMPS PM: Kyle Crawford Lake Reduction: 2 lb/yr	Bone Provide BMP design for City of Scandia Road Improvements															Project contractor punchlist completion.	Final contractor payment application and project closeout coordination with contractor		
2- 5225-C 5225-D	Little Comfort Implementation PM: Jason Naber Reduction: 206 lb/yr	Heath Avenue implementation																		
		School Lake outlet channel Little Comfort alum treatment															Project summary provided to Board.	Move forward with gravel pit review alternative.		
2- 5-225-C	Little Comfort Infiltration Project PM: Kyle Crawford	Gravel Pit infiltration basin feasibility design & modeling															Feasibility modeling and design analysis.	Additional fieldwork and finalize feasibility design/modeling.		
3-	Forest Lake In-Lake Alum Treatment PM: Cecilio Olivier	Alum Treatment on middle basin of Forest Lake															Coordination grant work plan with District staff.	Bring scope of work to start project concurrent with final BWSR approval of grant.		
3- 5228-L1	WJD 6 Implementation PM: Kyle Crawford FL Reduction: 85 lb TP/yr	CR-50 IESF Feasibility Design															Pump station valves and flow monitoring equipment construction installation (contractor).	Spring construction oversight and pump start up.		
3- 5-228-D	WJD 6 Implementation PM: Kyle Crawford FL Reduction: 20 lb TP/yr	WJD-6 Wetland Restoration															Presentation and project ordering at February 23rd Board Meeting. Began final design.	Final permit applications, design updates.		
4- 5229-E	BMP Impl. on Tax Forfeit Land PM: Kevin Biehn Comfort Lake Reduction: 60 lb/yr	Sunrise River Drained Wetland Restoration Feasibility Design															Planning and response to missed utilities by locator(s). Earthwork and infrastructure nearing substantial completion	Planning and response to missed utilities by locator(s). Earthwork and infrastructure nearing substantial completion		
5920-A	Land Acquisition Review PM: Jason Naber	Various sites															None.	Provide assistance as requested by District Staff.		